

2025024 - Crest at Wailuna - Project Schedule - 01-14-26

This schedule is for planning purposes ONLY & does not include variables such as the size of concrete repairs, unforeseen events, etc. **Keep in mind that the scheduled dates may fluctuate due to any unexpected changes.

ID	Task Name	Subcontractor	Duration	Start	Finish	Closures	Half 1, 2026		
							J	F	M
1	Mobilization		15 days	Tue 10/7/25	Mon 10/27/25				
2	Area 1 (Units 1910-110 thru 1910-120)		30 days	Tue 10/28/25	Thu 12/11/25	ALL items and plants must be removed 5 feet from the fence			
3	Soil Removal and Spall Demo		6 days	Tue 10/28/25	Tue 11/4/25	ALL items and plants must be removed 5 feet from the fence			
4	Metal Repair	JC Welding	9 days	Thu 11/13/25	Tue 11/25/25	ALL items and plants must be removed 5 feet from the fence			
5	Spall Patch and Painting		10 days	Mon 12/1/25	Fri 12/12/25	ALL items and plants must be removed 5 feet from the fence			
6	Area 2 (Units 1910-121 thru 1910-126, 1970-127 thru 1970-136)		27 days	Tue 12/16/25	Mon 2/2/26	ALL items and plants must be removed 5 feet from the fence			
7	Soil Removal and Spall Demo		2 days	Mon 12/22/25	Tue 12/23/25	ALL items and plants must be removed 5 feet from the fence			
8	Metal Repair	JC Welding	4 days	Mon 1/19/26	Thu 1/22/26	ALL items and plants must be removed 5 feet from the fence			
9	Spall Patch and Painting		8 days	Thu 1/22/26	Mon 2/2/26	ALL items and plants must be removed 5 feet from the fence			
10	Area 3 (Units 1910-106 thru 1910-109)		32 days	Fri 1/9/26	Wed 2/25/26	ALL items and plants must be removed 5 feet from the fence			
11	De-Mobilization		5 days	Tue 2/24/26	Mon 3/2/26				

Eko Painting will not be working on the following Holidays for 2023: New Year's Day, Martin Luther King Jr. Day, President's Day, Memorial Day, Juneteenth, Independence Day, Labor Day, Veteran's Day, Thanksgiving Day and Day After, and Holiday Break